## CHECKLIST (to be completed by site manager /supervisor)

Company:						
Site:	;					
Plot:		Site manager/supervisor:				
Ref.	Item			Yes (✔)	_	Inspected (initials & date)
1.	Is concrete slab der	density 2400 kg/m³ (min)?			( <b>v</b> )	(initials a date)
2.		Where blockwork inner leaves are adopted for the external (flanking) walls are they of the correct density?				
3.	Is concrete slab 175mm (min) thick?					
4.	Is inner leaf discontinuous between storeys?					
5.	Has ceiling system been installed in accordance with the manufacturer's instructions (where applicable)?		with the			
6.	Is there a minimum ceiling void of 150mm?					
7.	Are all ceiling board joints sealed with tape or caulked with sealant?		ulked with			
8.		the IsoRubber Top or IsoRubber FR been bonded to the with IsoBond adhesive?				
9.	Is the IsoRubber Top or IsoRubber FR fully covering the floor surface?		ing the floor			
10.	Are service pipes wrapped in quilt and boxed in with two layers of gypsum-based board, nominal 8 kg/m² each layer					
11.	Is separating floor s	atisfactorily complete?				
Contact details for technical assistance from Thermal Economics, manufacturer of IsoRubber Top and IsoRubber FR:  Telephone: 01582 544255 Fax: 01582 429305 E-mail: technical@thermal-economics.co.uk						
		any corrective action)				

Warning: the doing of an unauthorised act in relation to a copyright work may result in both a civil claim for damages and criminal prosecution.

<sup>®</sup> UK registered trade mark no. 2291665

<sup>©</sup> Robust Details Limited 2011. All rights reserved. No part of this Handbook (other than the checklists) may be reproduced in any material form or issued or communicated to the public (including photocopying or storing it in any medium by electronic means, and whether or not transiently or incidentally to some other use of this Handbook) without the prior written permission of Robust Details Limited except in accordance with the provisions of the Copyright, Designs and Patents Act 1988.